

1 BILL NO. S-88-01-05

SPECIAL ORDINANCE NO. S-15-88

2 AN ORDINANCE approving Change Order  
3 No. 1 for Res. 6097-87, Westmoor Extended,  
4 with Wayne Asphalt in connection with  
5 the Board of Public Works and Safety  
6 of the City of Fort Wayne, Indiana.

7 NOW, THEREFORE BE IT ORDAINED BY THE COMMON COUNCIL  
8 OF THE CITY OF FORT WAYNE, INDIANA:

9 SECTION. That Change Order No. 1 for Res. 6097-87,  
10 Westmoor Extended, with Wayne Asphalt & Construction, Inc.  
11 in connection with the Board of Public Works and Safety,  
12 for:


13 this Change Order is necessary  
14 because of the following: additional  
15 concrete removal was required  
16 because of poor sub base. This  
17 condition then led to an  
18 increase of stone quantity to  
19 rebuild sub base. Additional  
20 stone was also required to fill  
21 areas where existing grade  
22 and proposed grade were not  
23 balanced due to the erratic  
24 elevation of cross section. The  
25 sod quantity was ordered in that it  
26 was too late to seed. This  
27 would have left the yards  
28 unfinished until Spring 1988,  
29 Street Dept. will have less  
30 maintenance costs, WPC Maintenance will  
31 have less maintenance costs.

32 involving a net increase of Thirteen Thousand, One Hundred  
Eighty and 59/100 Dollars (\$13,180.59), all as more particularly  
set forth in the specifications, and which is on file with  
the Office of the Board of Public Works and Safety and  
is by reference incorporated herein, made a part hereof,  
and is hereby in all things ratified, confirmed and approved.

SECTION 2. That this Ordinance shall be in full  
force and effect from and after its passage and any and  
all necessary approval by the Mayor.

  
Councilmember

APPROVED AS TO FORM  
AND LEGALITY

  
J. Timothy McCaulay, City Attorney



Read the first time in full and on motion by Burns, seconded by Stier, and duly adopted, read the second time by title and referred to the Committee on City of Milledgeville (and the City Plan Commission for recommendation) and Public Hearing to be held after due legal notice, at the Council Conference Room 128, City-County Building, Fort Wayne, Indiana, on \_\_\_\_\_, the \_\_\_\_\_, day of \_\_\_\_\_, 19\_\_\_\_, at \_\_\_\_\_ o'clock \_\_\_\_\_ M., E.S.T.

DATED: 1-12-88

Sandra E. Kennedy  
SANDRA E. KENNEDY, CITY CLERK

Read the third time in full and on motion by Burns, seconded by Stier, and duly adopted, placed on its passage. PASSED ~~LOST~~ by the following vote:

	AYES	NAYS	ABSTAINED	ABSENT
TOTAL VOTES	<u>9</u>			
BRADBURY	<u>✓</u>			
BURNS	<u>✓</u>			
GiaQUINTA	<u>✓</u>			
HENRY	<u>✓</u>			
LONG	<u>✓</u>			
REDD	<u>✓</u>			
SCHMIDT	<u>✓</u>			
STIER	<u>✓</u>			
TALARICO	<u>✓</u>			

DATED: 1-26-88

Sandra E. Kennedy  
SANDRA E. KENNEDY, CITY CLERK

Passed and adopted by the Common Council of the City of Fort Wayne, Indiana, as (ANNEXATION) (APPROPRIATION) (GENERAL)

(SPECIAL) (ZONING MAP) ORDINANCE RESOLUTION NO. D-15-88

on the 26th day of January, 1988,

Sandra E. Kennedy ATTEST  
SANDRA E. KENNEDY, CITY CLERK

SEAL  
Thomas P. Henry  
PRESIDING OFFICER

Presented by me to the Mayor of the City of Fort Wayne, Indiana, on the 27th day of January, 1988, at the hour of 11:00 o'clock A.M., E.S.T.

Sandra E. Kennedy  
SANDRA E. KENNEDY, CITY CLERK

Approved and signed by me this 28th day of January, 1988, at the hour of 12:20 o'clock A.M., E.S.T.

Paul Helmke  
PAUL HELMKE, MAYOR



Change Order No. 1  
Resolution No. 6097-87  
Board Order No. 158-86

REQUEST AND JUSTIFICATION FOR CHANGE


1. Necessity for change: Additional Concrete Removal was required because of poor  
Sub base. This condition then led to an increase of stone quantity to rebuild sub base.  
Additional stone was also required to fill areas where existing grade and proposed  
grade were not balanced due to the erratic elevation of cross section. The sod  
quantity was ordered in that it was too late to seed. This would have left the yards  
unfinished until Spring 1988.

2. Will proposed change alter size of the project? Yes \_\_\_\_\_ No xx

If yes, explain: \_\_\_\_\_

3. Affect on operation and maintenance cost of this project: \_\_\_\_\_

Street Dept. will have less maintenance costs. WPC Maintenance will have less  
maintenance costs.



VIC BOBAY, PROJECT

Engineer



Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

ITEM NO.	PLAN QUANTITY	BUILT QUANTITY	DESCRIPTION	UNIT PRICE	CHANGE IN CONTRACT PRICE	
					DECREASE	INCREASE
1	1,540 S.Y.	2,965 S.Y.	CONCRETE REMOVAL	4.50		6,412.50
2	3,770 L.F.	3,660 L.F.	CURB REMOVAL	2.25	247.50	
4	4,800 S.Y.	4,485 S.Y.	CRACK & SEAT	.95	299.25	
5	4,391 L.F.	4,080 L.F.	6" SUB SURFACE DRAIN	6.30	1,959.30	
6	4,344 L.F.	4,180 L.F.	TYPE II-B CURB	10.00	1,640.00	
7	700 S.Y.	721 S.Y.	6" CONCRETE DRIVE	25.00		525.00
8	3,283 Ton	1,804 Ton	BORROW	4.10	6,063.90	
9	655 Ton	653 Ton	Top Soil	7.00	14.00	
10	5,000 S.Y.	928 S.Y.	FINE GRADE & SEED	.50	2,036.00	
11	1,460 Ton	1,245 Ton	#53 BASE HAC	20.78	4,467.70	
12	402 Ton	360 Ton	#11 BINDER HAC	23.28	977.76	
13	352 Ton	317 Ton	#A-2 SURFACE HAC	27.60	966.00	
14	700 Ton	2,535 Ton	#53 CRUSHED STONE	8.50		15,597.50
17	9 EA.	4 EA.	ADJUST CASTING	200.00	1,000.00	
18	3 EA.	4 EA.	WATER VALVE ADJUST	100.00		100.00
21	2 EA.	3 EA.	TYPE I-F INLET	525.00		525.00
22	1 EA.	0	TYPE I-C MANHOLE	850.00	850.00	
ALTERNATE I						
2	170 L.F.	0	24" CONCRETE PIPE	45.00	7,650.00	
CHANGE OF MATERIAL						
—	100 L.F.		21" CONCRETE PIPE	41.50		4,150.00
—	7,021 S.Y.		SOD	2.00		14,042.00
TOTALS					28,171.41	41,352.00
TOTAL INCREASE						13,180.59



# CHANGE ORDER

Change Order No. 1

Project No. \_\_\_\_\_

Name of Project WESTMOOR EXTENDED

Resolution No. 6097-87

Board Order No. 158-86

Date 12/21/87

To: WAYNE ASPHALT & CONSTRUCTION CO., INC.  
(Contractor)

Gentlemen:

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Quantity	Description of Change	Unit Price	Change in Contract Price	
		Material		Decrease	Increase
		SEE ATTACHED		\$28,171.41	\$41,352.00
Total Decrease				\$28,171.41	
Total Increase					\$41,352.00
Net <del>(Decrease)</del> (Increase) Contract Price					\$13,180.59

The sum of \$ 13,180.59 is hereby (added to) (~~deducted from~~) the total contract price, and the final contract price shall be adjusted as follows:

Original Contract Price	\$ 213,233.66
Current Contract Price Adjusted by Previous Change Order	\$ -----
New Contract Price Including this Change Order	\$ 226,414.25

The time provided for completion in the contract for this project is (unchanged) (increased) (~~decreased~~) by \_\_\_\_\_ calendar days due to this Change Order. The date for completion of all work shall be Same. Furthermore, this document shall become an amendment to the contract and all provisions of the contract shall apply hereto.

Recommended by: Mark J. Jager (Chief ~~Asst~~ Engineer) Date 12/21/87

Accepted by: Todd K. Sutcliffe (Contractor) Date 12/22/87

Approved by: Mark V. [Signature] (City Engineer) Date 12-28-87

Approved by: [Signature] (Owner) Date 12-30-87

Attested by: Yvonne D. Grohmann Date 12-30-87



TITLE OF ORDINANCE Change Order #1, Res. 6097-87, Westmoor ExtendedDEPARTMENT REQUESTING ORDINANCE Board of Public Works & SafetySYNOPSIS OF ORDINANCE Change Order #1, Res. 6097-87, Westmoor Extended,is necessary because additional concrete removal was requiredbecause of poor sub base. This condition then led to an increaseof stone quantity to rebuild sub base. Additional stone was alsorequired to fill areas where existing grade and proposed gradewere not balanced due to the erratic elevation of cross section.The sod quantity was ordered in that it was too late to seed.This would have left the yards unfinished until Spring 1988.Wayne Asphalt & Construction is the contractor.*J-88-01-05*EFFECT OF PASSAGE Street Dept. will have less maintenance costs. WPCMaintenance will have less maintenance costs.

EFFECT OF NON-PASSAGE \_\_\_\_\_

MONEY INVOLVED (DIRECT COSTS, EXPENDITURE, SAVINGS) Increase \$13,180.59

ASSIGNED TO COMMITTEE \_\_\_\_\_

BILL NO. S-88-01-05


REPORT OF THE COMMITTEE ON CITY UTILITIES

WE, YOUR COMMITTEE ON CITY UTILITIES TO WHOM WAS  
REFERRED AN (ORDINANCE) (~~RESOLUTION~~) approving Change Order  
#1 for Res. 6097-87, Westmoor Extended, with Wayne  
Asphalt in connection with the Board of Public Works and  
Safety of the City of Fort Wayne, Indiana


HAVE HAD SAID (ORDINANCE) (~~RESOLUTION~~) UNDER CONSIDERATION  
AND BEG LEAVE TO REPORT BACK TO THE COMMON COUNCIL THAT SAID  
(ORDINANCE) (~~RESOLUTION~~)

YES


NO




PAUL M. BURNS  
CHAIRMAN



CHARLES B. REDD  
VICE CHAIRMAN



MARK E. GIAQUINTA




SAMUEL J. TALARICO

JAMES S. STIER

CONCURRED IN

1-26-88



Sandra E. Kennedy  
City Clerk